

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- EOAT –Phase VII – Krishna District - Package No.AP-V-0906 “- Road from Edurumondi to Yesupuram of Krishna District” Extension of Agreement Time from 31-08-2011 for a period of 123 days without penalty - Orders – Issued.

PANCHAYAT RAJ & RUAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 144

Dated:27-01-2011

Read the following :-

From the ENC(PR), PMGSY, Hyd, Lr.No.W5/AP V
0906/Edurumondi/2011, dated 28-11-2011

>><<

ORDER

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after examination of the proposal hereby accord Extension of Agreement Time from 31-08-2011 for a period of 123 days without penalty as the delay is not attributed to the contractor, as the delay is caused due to heavy rains, Cyclone and restoration of damaged punt in the ferry to carry men, materials and equipment to the habitation located in Island in respect of work “ Road from Edurumondi to Yesupuram Krishna District” under PMGSY Phase V Package No.AP V-0906.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of the order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad
The Superintending Engineer (PR), Krishna District.

Copy to:

The PS to Minister for PR &RWS.

Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER